

Test #	Description	Expected Result
1	Press Start button with all sensors at 0	System moves to Step 10, Pump ON, V
2	Force MainTank_Level_1 = TRUE	System moves to Step 20, Valve A OFF
3	Force MainTank_Level_2 = TRUE	System moves to Step 30, Valve B OFF
4	Set Temp Setpoint = 50°C, force Actua	System moves to Step 40, Heater OFF
5	Wait for Mix_Time to complete	System moves to Step 50, Mixer OFF, I
6	Force MainTank_Level_Low = TRUE	System returns to Step 0, Drain Valve (
7	Press E-Stop during any step	System immediately goes to Step 99, /
8	Press Stop button during mixing	System goes to Step 99 safely

Pass/Fail